

**COVAI**TMPROPERTY CENTRE
(INDIA) PRIVATE LIMITED

VILLAS STATUS ON 03-08-2022

SL.No	Villa No	Current Status	Pending Work
1	9	Building Completed and UPS fixed	Solar water heater
2	66	Building Completed	Solar water heater and UPS
3	43	Building Completed	Solar water heater and UPS
4	72	Building Completed and UPS fixed	Solar water heater
5	73	Interior work completed and Electrical, plumbing work in progress	Acid wash ,Cp fittings,Electrical fittings and finishing
6	76	Building Completed	Solar water heater and UPS
7	16	Building Completed and UPS fixed	Solar water heater
8	36	Building Completed and UPS fixed	Solar water heater
9	39	Building Completed	Solar water heater and UPS
10	45	Plumbing pipe laying work progress	Tiling, painting,electrical and plumbing fittings>window ,door shutter fixing
11	46	Building Completed	Solar water heater and UPS
12	51	Building Completed and UPS fixed	Solar water heater
13	52	Building Completed	Solar water heater and UPS
14	65	Building Completed	Solar water heater and UPS
15	68	Building Completed and UPS fixed	Solar water heater
16	69	Building Completed	Solar water heater and UPS
17	78	Building Completed	Solar water heater and UPS
18	82	Building Completed and UPS fixed	Solar water heater
19	83	Building Completed	Solar water heater and UPS
20	84	Building Completed and UPS fixed	Solar water heater
21	85	Building Completed and UPS fixed	Solar water heater
22	86	Building Completed	Solar water heater and UPS
23	88	Building Completed and UPS fixed	Solar water heater
24	90	Building Completed	Solar water heater and UPS
25	91	Building Completed	Solar water heater and UPS
26	94	Building Completed and UPS fixed	Solar water heater
27	6&7	Internal one coat putty completed	Tiling,Painting ,Acid wash Cp Fittings , Electrical fittings fixing ,Interior & Finishing
28	11	Plumbing pipe laying work progress	Tiling,Painting ,Acid wash Cp Fittings , Electrical fittings fixing ,Interior & Finishing
29	12	Building Completed and UPS fixed	Solar water heater
30	13	Building Completed and UPS fixed	Solar water heater





COVAITM

PROPERTY CENTRE
(INDIA) PRIVATE LIMITED

31	14	Building Completed and UPS fixed	Solar water heater
32	17	Building Completed and UPS fixed	Solar water heater
33	20	Building Completed	Solar water heater and UPS
34	21	Building Completed and UPS fixed	Solar water heater
35	24	Building Completed and UPS fixed	Solar water heater
36	47	Building Completed and UPS fixed	Solar water heater
37	10	Building Completed and UPS fixed	Solar water heater





COVAITM

PROPERTY CENTRE
(INDIA) PRIVATE LIMITED

Infra Status as on 03.08.22

SL.No	Infra	Current Status	Pending Work
1	ROAD	Road work completed	-
2	RO	RO and Softening water is functioning and supply to all villas	-
3	STP	Machinery installed and ready for functioning	-
4	Park	completed	-
5	Dining	catering service is functioning	-
6	Solar & EB street light	3 lanes completed	-
7	Compound wall	Compound wall and Main gate work completed	Electrical fencing
8	Genset	Genset erection work completed	-
9	RW Trench	Work completed	-
10	EB/Transformer	Work completed	-





compound wall



dining



genset



oht



Park



RO Plant



Road



RW Trench



stp



street light



Transformer



villa 6&7



villa 9



villa 10



villa 11



villa 12



villa 13



villa 14



villa 16



villa 17



villa 20



villa 21



villa 24



villa 36



villa 39



villa 43



villa 45



villa 46



villa 47



villa 51



villa 52



villa 65



villa 66



villa 68



villa 69



villa 72



villa 73



villa 76



villa 78



villa 82



villa 83



villa 84



villa 85



villa 86



villa 88



villa 90



villa 91



villa 94