

Project - Quarterly Progress Report

Promoter's Name	:	AMARPRAKAASH DEVELOPERSS PVT LTD
Project Name	:	THE ROYAL CASTLE
Project Registration No.(M Block)	:	TN / 01 / Building / 0097 / 2018 dt. 22.03.2018
Quarter Ending	:	(July'19 - Sep'19) Year 2019-2020

A. Sales:-

Sl. No	Description	Cumulative No. Of Units up to the Quarter	Total Area
1	Plots / Flats Booked Size wise (As given in Carpet Area Statement while registering)	6	3916
2	Parking Lots	5	
3	UDS Registered in Sq.m.	6	186.64

B Construction

Sl.No	Description	Block / Tower No.	Status
1	Stage of construction of each Block / Tower, Floor wise	M Block	Ceiling Plastering & Masonry work in Progress . ,
2	Status of common Amenities for each Block/Tower, Item wise	Club	Completed
Sl.No	Description	Percentage	
1	Percentage of Completion		
	Cumulative as on		
	Completion till 30.06.2019	41.36%	
	(i) Physical	0.28%	
	(ii) Financial (Enter Anticipated Project Cost in Lakhs)	58.36%	

C. Details of Clearances

1. Completion Certificate No.____NA_____(Only CC No.in Text Format)
- 2.Compliance Report, if any (kindly specify) __NA__(in PDF Format)
3. Annual Report of Special Account in Form 7 _____(in PDF Format)

D. Latest Photo with Date (at least from 2 angles) _enclosed-(in PDF Format)

Note: Mail the above particulars to "reg.tnrera@tn.gov.in"

Project Name	The Royal Castle
Developer's Name & Address	M/s. AMARPRAKASH DEVELOPERS (P) LTD., 42, Rajendra Prasad Road, Chrompet, Chennai – 600044.
RERA Registration No	TN/01/Building/0097/2018 dated 20/03/2018, Date of Validity : 31 st Dec 2021
Block No	“M”
Property Description	Construction of Block M – Stilt floor + 7 floors with 143 dwelling units comprised in S.Nos.255/1A2, 1B, 2A2, 262/3, 1A1B, 2B2, 258/2, 259/2, 260, S.Nos.261/1, 506, 507, 510, 511/1, 2A1, 2A2, 2B1, 2B2, 3A, 3B, S.Nos.512/1, 512/2, 3 of Thirumudivakkam Village, Sriperumbudur Taluk, Kancheepuram District, Kundrathur Panchayat Union.
Construction Progress	
Stilt Floor	Block work & Ceiling plastering to be start
1 st Floor	Block work nearing completion & Ceiling Plastering completed
2 nd Floor	Block work nearing completion & Ceiling Plastering completed
3 rd Floor	Block work nearing completion & Ceiling Plastering completed
4 th Floor	Block work nearing completion & Ceiling Plastering completed
5 th Floor	Block work nearing completion & Ceiling Plastering completed
6 th Floor	Block work in progress & Ceiling Plastering in progress
7 th Floor	Block work in progress & Ceiling Plastering in progress
Common Amenities	In progress
Sales Data	
No. of Units Sold	
No. of Car Parks Sold	



















